APPENDIX

WILLIAM GREEN CONSTRUCTION CO., INC.
BUILDING CONSTRUCTION
23 GREEN STREET
HUNTINGTON, L.I., NEW YORK

May 18, 1966

Commissioner of Public Building Services
General Services Administration
19th & F Streets
Washington, D.C.

Attention: Mr. Casper F. Hegner

Mr. Phillip A. Lynn, Chief Design and
Construction Division
Public Buildings Service
General Services Administration
Post Office Building
Boston, Mass.

Re: General Services Administration
Region No.—Boston, Mass.
Contract No. GS-01B-PCC-0234
Project No. 27902
Construction—Post Office and Federal
Office Building, Portsmouth, New Hampshire

Gentlemen:

Please be advised that we are unable, because of financial circumstances, due to potential unresolved claims relating to another project (Project No. 49233, Women's Residence Hall No. 7, Howard University, Washington, D.C.) to progress or complete the work under the above-entitled contract; and thereby waive any and all notices of termination or default required under the above-entitled contract.

We hereby authorize you and our surety to relet or have the work completed in accordance with all rights and remedies under the contract, and bond and all laws applicable thereto without further notice to us.

Very truly yours,

WILLIAM GREEN CONSTRUCTION CO., INC.

By /s/
Secretary-treasurer

May 23, 1966

REGISTERED MAIL—RETURN RECEIPT REQUESTED

William Green Construction Co., Inc.
23 Green Street
Huntington, Long Island, New York
1PC, U.S. Post Office and Federal Office Building,
Portsmouth, New Hampshire, GS-01B-PCC-0234

Gentlemen:

This will acknowledge receipt of your letter of May 18, 1966, on the above subject, advising of your inability because of financial and other reasons to progress or complete the contract.

Under the provisions of Clause 5 of the General Provisions (Standard Form 23-A), your right to proceed thereunder is hereby terminated effective immediately.

Your surety, United States Fidelity and Guaranty Company, is being notificed concurrently of this action.

An inventory inspection will be arranged as soon as possible among all concerned parties at a time mutually agreeable to all.

The Government reserves all rights as provided in said Clause 5 of the General Provisions (Standard Form 23-A) and all other rights as provided in the contract.

Sincerely yours,

/s/
Philip A. Lynn
Chief, Design and Construction Division
Public Buildings Service

cc:
United States Fidelity & Guaranty Company, 100 Maiden Lane, New York, N.Y.
Assistant Commissioner for Construction, PBS, Washington, D.C.—PC
Director, Construction Division, PBS, Washington, D.C.—PCC
Office of General Counsel, Washington, D.C. (Att. Mr. Leo Freemen)—LB
Regional Director, PBS—1P
Regional Counsel—1L
Performance file (Wm. Green Construction Co., Inc.)—PC
Official file—1 PCC
Reading

1PC:JJDonoghue:mim 5-23-66